

PARTNERS MONTHLY PROJECT PROGRESS REPORT -
MARCH 2024

T.H. AT POWELL PROJECT

Site Construction Update & Accomplishments

- The trusses and sheathing for Building 1 have been fully installed.
- The gable ends are now being installed on Buildings 2 and 3.
- The interior of the clubhouse is being drywalled.
- Windows were installed starting with Building 6 and continuing through Buildings 5 and 4 for mechanical, electrical, and plumbing systems.
- New siding is currently being installed on the Clubhouse as well as Buildings 9 through 12.
- The installation of the windows is ongoing.
- The installation of exterior doors is ongoing.

Utilities

- Power: SECO has received payment.
- Phone/Data/Internet: Charter is in the process of installing equipment.
- Water/Sewer: The individual meters that have been installed must be configured after the exterior construction work is complete.

bldg 8 windows and
framing punch.



bldg 8 continue siding
windows and punch.







bldg 7 windows



bldg 5 continue
windows and punch.



bldg 6 continue
windows and framing
punch.



